Item No :28	KSRRB M500-19. Providing and laying bituminous concrete 40 mm compacted thickness with VG30 Bitumen grade using 40-60 HMP using crushed aggregates of grading II, premixed with bituminous binder at 6% of mix and filler, transporting the hot mix to work site, laying with a mechanical paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MoRT&H specification clause No. 500.9 complete in all respects as per specifications. MORTH Specification No. 509 (P.No.164 of I.No.21.22.6 in PW,P&IWTD S.R 2015-16)

Particulars	Unit	No	L (m)	B			(m)	D (m)	Qty in Cum	Remarks
135-142			7		3.30	3.30	3.30	0.04	0.92	
142-152			10		3.30	3.40	3.35	0.04	1.34	C/S Road
152-167			15		3.40	3.50	3.45	0.04	2.07	
167-182			15		3.50	3.50	3.50	0.04	2.10	
182-197			15		3.50	3.50	3.50	0.04	2.10	
197-212			15		3.50	3.40	3.45	0.04	2.07	
212-227			15		3.40	3.40	3.40	0.04	2.04	
227-247			20		3.40	4.00	3.70	0.04	2.96	
247-257			10		4.00	3.50	3.75	0.04	1.50	C/S Road
257-272			15		3.50	3.30	3.40	0.04	2.04	
272-287			15		3.30	3.30	3.30	0.04	1.98	
287-302			15		3.30	3.20	3.25	0.04	1.95	
302-317			15		3.20	3.20	3.20	0.04	1.92	
317-332			15		3.20	3.40	3.30	0.04	1.98	
332-347			15		3.40	3.40	3.40	0.04	2.04	
347-362			15		3.40	3.50	3.45	0.04	2.07	
362-377			15		3.50	3.50	3.50	0.04	2.10	
377-392			15		3.50	3.50	3.50	0.04	2.10	
392-406			14		3.50	3.50	3.50	0.04	1.96	
406-413			7		3.50	3.40	3.45	0.04	0.97	C/S Road
413-437			24		3.40	3.40	3.40	0.04	3.26	

Contractor

Consultant

Assistant Engineer

Assistant Executive Engineer

31/1/19

Item No :28	KSRRB M500-19. Providing and laying bituminous concrete 40 mm compacted thickness with VG30 Bitumen grade using 40-60 HMP using crushed aggregates of grading II, premixed with bituminous binder at 6% of mix and filler, transporting the hot mix to work site, laying with a mechanical paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MoRT&H specification clause No. 500.9 complete in all respects as per specifications. MORTH Specification No. 509 (P.No.164 of I.No.21.22.6 in PW,P&IWTD S.R 2015-16)

Particulars	Unit	No	L (m)	B	(m)			D (m)	Qty in Cum	Remarks
437-452			15		3.40	3.40	3.40	0.04	2.04	
452-467			15		3.40	3.40	3.40	0.04	2.04	
467-482			15		3.40	3.20	3.30	0.04	1.98	
482-497			15		3.20	3.20	3.20	0.04	1.92	
497-512			18		3.20	3.20	3.20	0.04	2.30	Andhra bank
515-527			12		3.20	3.20	3.20	0.04	1.54	Sree sai yalahanka
527-542			15		3.20	3.30	3.25	0.04	1.95	
542-557			15		3.30	3.30	3.30	0.04	1.98	
557-572			15		3.30	3.30	3.30	0.04	1.98	
572-587			15		3.30	3.30	3.30	0.04	1.98	
587-609			22		3.30	3.30	3.30	0.04	2.90	
609-620			11		3.30	3.30	3.30	0.04	1.45	C/S Road
620-632			12		3.30	3.30	3.30	0.04	1.58	
632-647			15		3.30	3.30	3.30	0.04	1.98	
647-662			15		3.30	3.30	3.30	0.04	1.98	
662-677			15		3.30	3.30	3.30	0.04	1.98	
677-692			15		3.30	3.30	3.30	0.04	1.98	
692-707			15		3.30	3.30	3.30	0.04	1.98	
707-722			15		3.30	3.30	3.30	0.04	1.98	
722-737			15		3.30	3.30	3.30	0.04	1.98	

Contractor

Consultant

Assistant Engineer

31/1/17

Assistant Executive Engineer

Item No :28	KSRRB M500-19. Providing and laying bituminous concrete 40 mm compacted thickness with VG30 Bitumen grade using 40-60 HMP using crushed aggregates of grading II, premixed with bituminous binder at 6% of mix and filler, transporting the hot mix to work site, laying with a mechanical paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MoRT&H specification clause No. 500.9 complete in all respects as per specifications. MORTH Specification No. 509 (P.No.164 of I.No.21.22.6 in PW,P&IWTD S.R 2015-16)

Particulars	Unit	No	L (m)	B (m)			D (m)	Qty in Cum	Remarks
737-752			15	3.30	3.30	3.30	0.04	1.98	
752-767			15	3.30	3.30	3.30	0.04	1.98	
767-782			15	3.30	3.30	3.30	0.04	1.98	
782-797			15	3.30	3.10	3.20	0.04	1.92	
797-812			15	3.10	3.10	3.10	0.04	1.86	
812-827			15	3.10	3.30	3.20	0.04	1.92	
827-847			20	3.30	3.30	3.30	0.04	2.64	
847-852			5	3.30	3.25	3.28	0.04	0.66	NO DBM/ C/S
852-872			20	3.25	3.25	3.25	0.04	2.60	
872-887			15	3.25	3.25	3.25	0.04	1.95	
887-902			15	3.25	3.30	3.28	0.04	1.97	
902-917			15	3.30	3.30	3.30	0.04	1.98	
917-932			15	3.30	3.30	3.30	0.04	1.98	
932-947			15	3.30	3.30	3.30	0.04	1.98	
947-962			15	3.30	3.30	3.30	0.04	1.98	
962-977			15	3.30	3.30	3.30	0.04	1.98	
977-992			15	3.30	3.30	3.30	0.04	1.98	
992-1007			15	3.30	3.30	3.30	0.04	1.98	
1007-1022			15	3.30	4.30	3.80	0.04	2.28	
1022-1032			10	4.30	4.30	4.30	0.04	1.72	
Approaches									

Checked V. 31/1

Contractor

Consultant

Assistant Engineer

31/1/17
Assistant Executive Engineer